

MAP REFERENCES:

1. "PERIMETER SURVEY, OF PROPERTY LOCATED ON LORDSHIP BOULEVARD & LONG BEACH BOULEVARD, STRATFORD, CONNECTICUT, PREPARED FOR STRATFORD LAND DEVELOPMENT COMPANY, L.P."
MAP DATED JULY 8, 1999, REVISED JUNE 1, 2001, SCALE 1"=200', PREPARED BY KASPER GROUP, INC., BRIDGEPORT, CONN.

2. FLOOD INSURANCE RATE MAP, FAIRFIELD COUNTY, CONNECTICUT
PANEL 442 OF 626, MAP NUMBER 09001C0442G, MAP REVISED
JULY 8, 2013, "REVISED TO REFLECT LOMR, EFFECTIVE: AUGUST 30, 2013",
BY THE FEDERAL EMERGENCY MANAGEMENT AGENCY.
(ELEVATION DATUM: NAD 1988)

3. "EX-1 EXISTING CONDITIONS PLAN, TOPOGRAPHIC SURVEY, "EAST CAMPUS," PROPERTY LOCATED ON LORDSHIP BOULEVARD, STRATFORD, CONNECTICUT. PREPARED FOR STRATFORD LAND DEVELOPMENT COMPANY, L.P." DATED MAR. 15, 2008, LAST REVISED 06-04-14, SCALE 1"=80', PREPARED BY ROSE-TISO & CO., LLC.

4. SUBDIVISION PLAN, "EAST CAMPUS", PROPERTY LOCATED ON LORDSHIP BOULEVARD, STRATFORD, CONNECTICUT, PREPARED FOR ET STRATFORD, LLC, DATED AUGUST 1, 2015, LAST REVISED 05–12–15, SCALE 1"=80', PREPARED BY ROSE-TISO & CO., LLC.

5. EASEMENT MAP, "EAST CAMPUS", LORDSHIP BOULEVARD, STRATFORD, CONNECTICUT, EASEMENT IN FAVOR OF AQUARION WATER COMPANY, DATED AUGUST 1, 2015, LAST REVISED 12-17-15, SCALE 1"=60', PREPARED BY ROSE-TISO & CO., LLC.


NOTES


1. THIS SURVEY HAS BEEN PREPARED IN ACCORDANCE WITH THE REGULATIONS OF CONNECTICUT STATE AGENCIES, SECTIONS 20-300b-1 THROUGH 20-300b-20, AND "THE MINIMUM STANDARDS FOR SURVEYS AND MAPS IN THE STATE OF CONNECTICUT", ADOPTED BY THE CONNECTICUT ASSOCIATION OF LAND SURVEYORS, INC. ON SEPT. 26, 1996. THE TYPE OF SURVEY IS AN EASEMENT MAP BASED ON A RESURVEY CONFORMING TO CLASS A-2 HORIZONTAL ACCURACY STANDARDS AND CLASS T-2 TOPOGRAPHIC ACCURACY STANDARDS.


2. ELEVATIONS ARE REFERENCED TO N.A.V.D. 1988.

3. INLAND WETLANDS WERE DELINEATED BY JEFFERY SHAMAS, (BL COMPANIES) ON JULY 18, 2012. TIDAL AREAS WERE DELINEATED BY MARSHALL DENNIS, (WETLANDS & WILDLIFE, INC.) BASED ON CT DEEP GUIDANCE RELATIVE TO THE LANDWARD LIMIT AND ELEVATION OF THE HIGH TIDE LINE FOR THE STRATFORD CORPORATE CAMPUS.

4. PROPERTY IS IN A COASTAL INDUSTRIAL DISTRICT, MC ZONE AND IS AN APPROVED PLANNED ECONOMIC DEVELOPMENT, "PED".







Rose •TISO ARCHITECTS • SURVEYORS • ENGINEERS WWW.ROSETISO.COM

| | REVISIONS | | |
|-----|-----------|------|-------------|
| NO. | BY | DATE | DESCRIPTION |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |

PROPOSED WAREHOUSE LOT 2

> 975 LORDSHIP BLVD STRATFORD, CT


> > Prepared For:


STRATFORD DEVELOPMENT COMPANY


OVERALL SITE PLAN

| DESIGNED BY: MJS/SFS | <i>SCALE</i> : 1" = 60' | | |
|-------------------------------|---------------------------------|--|--|
| DRAWN BY: SFS | DATE: 06-11-16 | | |
| CHECKED | PROJECT | | |
| BY: PLT | NUMBER: 2107 | | |
| <i>CAD</i> | CAD | | |
| <i>FILE:</i> R:2107/DWG/6-11- | FILE: R:2107/DWG/6-11-14-SP.DWG | | |









| | REVISIONS | | | | |
|-----|-----------|------|-------------|--|--|
| NO. | BY | DATE | DESCRIPTION | | |
| | | | | | |
| | | | | | |
| | | | | | |
| | | | | | |
| | | | | | |
| | | | | | |
| | | | | | |
| | | | | | |
| | | | | | |
| | | | | | |
| | | | | | |
| | | | | | |
| | | | | | |

PROPOSED WAREHOUSE LOT 2


> 975 LORDSHIP BLVD STRATFORD, CT

> > Prepared For:

STRATFORD DEVELOPMENT COMPANY

GRADING & UTILITY PLAN


| | DESIGNED BY: MJS/SFS | <i>SCALE</i> : 1" = 60' | | |
|--|--|-------------------------|--|--|
| | <i>DRAWN</i> <i>BY</i> : SFS | DATE: 06-11-16 | | |
| | CHECKED BY: PLT | PROJECT NUMBER: 2107 | | |
| | CAD FILE: R:2107/DWG/6-11-14-SP.DWG | | | |



SP-2

EROSION CONTROL NARRATIVE THE PROPOSED DEVELOPMENT WILL CONSIST OF THE CREATION OF A 137,700 SQFT WAREHOUSE WITH ASSOCIATED PARKING, AND WILL INCLUDE THE INSTALLATION OF ALL DRAINAGE STRUCTURES. THE SITE IS LOCATED ON LORDSHIP BLVD., IN STRATFORD, CT. THE SITE CURRENTLY HAS A STORM WATER PERMIT ISSUED BY THE CT PERMIT #1999800774-SG PROJECT START DATE 2016 PROJECT DURATION 16-18 MONTHS 3. CONSTRUCTION SEQUENCE A. INSTALL ALL EROSION CONTROL MEASURES TO THE EXTENT POSSIBLE. THIS INCLUDES AT THE PROPOSED DRIVEWAY ENTRANCES. B. PROTECT EXISTING CATCH BASINS WITH STAKED HAY BALES AS INDICATED ON THE PLAN. C. ROUGH GRADE SITE AS REQUIRED FOR CONSTRUCTION OF THE BUILDING ALL EXCESS MATERIAL THAT HAS BEEN STOCKPILED FOR YEARS (CONCRETE, BLOCK, ROCK) WILL BE CRUSHED AND USED FOR CONSTRUCTION OF BUILDING AND PARKING AREAS. NO CRUSHING WILL TAKE PLACE WITH IN 100' OF ANY WETLAND OR PROPERTY BOUNDARY. ALL FINES ASSOCIATED WITH CRUSHING WILL BE KEPT ON SITE. D. CONSTRUCT STORM DRAINAGE SYSTEM TO THE EXTENT POSSIBLE AS SHOWN ON THE PLAN. INSTALL STAKED HAY BALES AROUND ALL PROPOSED CATCH BASIN INLETS. E. AFTER BUILDING IS ERECTED; INSTALL CURBING, SIDEWALKS, AND BITUMINOUS PAVEMENT. F. SPREAD TOPSOIL AND STABILIZE WITH SEED AS SOON AS POSSIBLE. G. INSTALL LANDSCAPING AS SHOWN ON THE PLAN. H. REMOVE ALL EROSION AND SEDIMENTATION CONTROL MEASURES ONCE SITE HAS BEEN STABILIZED WITH VEGETATED COVER. SITE CLEAN-UP. **EROSION CONTROL NOTES** AS SOON AS PRACTICAL. THE TOE OF ALL CRITICAL CUT AND FILL SLOPES.

- LAND DISTURBANCE WILL BE KEPT TO A MINIMUM; RESTABILIZATION WILL BE SCHEDULED
- HAY BALE AND/OR FABRIC FILTERS WILL BE INSTALLED AT ALL CULVERT OUTLETS AND ALONG
- CATCH BASINS WILL BE PROTECTED WITH HAY BALE FILTERS THROUGHOUT THE CONSTRUCTION PERIOD AND UNTIL ALL DISTURBED AREAS ARE THOROUGHLY STABILIZED.
- ALL EROSION AND SEDIMENT CONTROL MEASURES WILL BE CONSTRUCTED IN ACCORDANCE WITH THE STANDARDS AND SPECIFICATIONS OF THE "CONNECTICUT GUIDELINES FOR SOIL EROSION AND SEDIMENT CONTROL".
- EROSION AND SEDIMENT CONTROL MEASURES WILL BE INSTALLED PRIOR TO CONSTRUCTION.
- ALL EROSION CONTROL MEASURES WILL BE MAINTAINED DURING THE CONSTRUCTION PERIOD.
- ADDITIONAL CONTROL MEASURES WILL BE INSTALLED DURING THE CONSTRUCTION PERIOD IF NECESSARY OR REQUIRED.
- SEDIMENT REMOVED FROM CONTROL STRUCTURES WILL BE DISPOSED OF IN A MANNER WHICH IS CONSISTENT WITH THE INTENT OF THE PLAN.
- THE CONTRACTOR IS ASSIGNED THE RESPONSIBILITY FOR IMPLEMENTING THIS EROSION AND SEDIMENT CONTROL PLAN. THIS RESPONSIBILITY INCLUDES THE INSTALLATION AND MAINTENANCE OF CONTROL MEASURES, INFORMING ALL PARTIES ENGAGED ON THE CONSTRUCTION SITE OF THE REQUIREMENTS AND OBJECTIVES OF THE PLAN AND FOR CONVEYING A COPY OF THE EROSION AND SEDIMENT CONTROL PLAN IF THE TITLE TO THE LAND IS TRANSFERRED.
- . NOTIFY AUTHORIZED CITY AGENT 48 HOURS IN ADVANCE PRIOR TO START OF ANY PHASE OF CONSTRUCTION.
- 11. ALL OUTFALLS MUST BE FITTED WITH AN ENERGY DISSIPATION DEVISES





WWW.ROSETISO.COM 418 MEADOW STREET, SUITE 203, FAIRFIELD, CT 06824 TEL: (203)610-6262 ● FAX: (203)610-6404

| | REVISIONS | | | |
|-----|-----------|------|-------------|--|
| NO. | BY | DATE | DESCRIPTION | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |

PROJECT TITLE

PROPOSED WAREHOUSE LOT 2

> 975 LORDSHIP BLVD STRATFORD, CT

> > Prepared For:


STRATFORD DEVELOPMENT COMPANY

SHEET TITLE

SOIL EROSION CONTROL **PLAN**

| <i>DESIGNED</i> <i>BY</i> : MJS/SFS | <i>SCALE</i> : 1" = 60' |
|---|---------------------------------|
| <i>DRAWN</i> BY: SFS | DATE: 06-11-16 |
| CHECKED BY: PLT | <i>PROJECT NUMBER:</i> 2107 |
| <i>CAD</i> <i>FILE</i> : R:2107/DWG/6-11-1 | 14-SP.DWG |





Rose ARCHITECTS • SURVEYORS • ENGINEERS

WWW.ROSETISO.COM 418 MEADOW STREET, SUITE 203, FAIRFIELD, CT 06824 TEL: (203)610-6262 ● FAX: (203)610-6404

REVISIONS DESCRIPTION

PROJECT TITLE

PROPOSED WAREHOUSE LOT 2


> 975 LORDSHIP BLVD STRATFORD, CT

> > Prepared For:

STRATFORD DEVELOPMENT COMPANY

LANDSCAPE PLAN

| | <i>DESIGNED</i> <i>BY:</i> MJS/SFS | <i>SCALE</i> : 1" = 60' | |
|--|--|-------------------------|--|
| | <i>DRAWN</i> BY: SFS | DATE: 06-11-16 | |
| | CHECKED BY: PLT | PROJECT NUMBER: 2107 | |
| | CAD FILE: R:2107/DWG/6-11-14-SP.DWG | | |



A. NARRATIVE:

Stratford Development Company is proposing the construction of a Warehouse faculty, located on Lordship Boulevard, in Stratford. The proposed building will have a total footprint area of approximately 137,700 square feet. Currently the property is comprised of a single 42.56 acres parcel. The proposed roofs and parking will be the major elements of the total impervious area on the site. (Approx. 28.73 acres) Also proposed are two retention ponds a northerly one being 114,000 cubic feet and the other southerly being 143,100 cubic feet in size.

The Post Construction runoff coefficient for the site is estimated at 86

B. DESIGN CRITERIA

1. Erosion and sedimentation control measures have been located with consideration given to slopes, wetlands, and watercourses, and in accordance with the Connecticut "2003" Guidelines for Soil Erosion and Sediment Control", of the Connecticut Council of Soil and Water Conservation, Latest Edition.

2. Temporary sediment traps/basins are located throughout the project site where initial earth disturbance and ground shaping will be performed. These sediment basins have been sized in accordance with the "2002 Guidelines for Soil and Sediment Control", All rediment traps/basins shall provide a minimum of 134 cubic yards of water storage per acre drained and shall be maintained until final stabilization of the contributing area.

C. INSTALLATION AND/OR APPLICATION PROCEDURES:

1. Erosion and sedimentation control devices and stormwater management facilities shall be constructed in accordance with the project plans and specifications.

D. OPERATION. MAINTENANCE PROGRAM, INSPECTIONS:

the construction period as necessary and required.

1. Prior to any construction, a pre-construction conference is to be held among the Design Engineer, the Owners, the Contractor, the Town Engineer, the Wetlands Enforcement Officer, and the Zoning Enforcement Officer to review the erosion and sedimentation control measures to be taken.

2. All revisions after approval has been granted shall be forwarded to the appropriate commissions and the Town Engineer.

3. The Town zoning & wetlands departments shall receive written notification seventy two hours before

the start of any construction.

4. All erosion control measures associated with the construction are to be installed and maintained in accordance with the schedule and requirements. Additional control measures shall be installed during

5. All soil erosion and sediment control measures must be installed before any construction activities.

6. Filter fabric / silt fence will be installed along the toe of all critical cut and fill slopes.

7. Sediment removed from control measures must be disposed of at a location approved by the design engineer that will not cause additional sedimentation to the surrounding area.

8. Qualified personnel (provided by the Permitee) shall inspect disturbed areas of the construction activity that have not been finally stabilized, structure control measures, and locations where vehicles enter or exit the site at least once every seven (7) calendar days within 24 hours of the end of a storm that is 0.1 inches or greater. Where sites have been temporarily or finally stabilized, such inspection shall be conducted at least once every month for three (3) months.

Disturbed areas and areas used for storage of materials that are exposed to precipitation shall be inspected for evidence of, or the potential for, pollutants entering the drainage system. Erosion and sediment control measures shall be observed to ensure that they are operating correctly. Where discharge locations or points are accessible, they shall be inspected to ascertain whether erosion control measures are effective in preventing significant impacts to receiving waters. Locations where vehicles enter or exit the site shall be inspected for evidence of off-site sediment tracking.

Based on the results of this inspection, the description of potential sources and pollution prevention measures identified in the plan shall be revised as appropriate or as soon as practicable after such inspection. Such modifications shall provide for timely implementation of any changes to the site within 24 hours and implementation of any changes to the plan within three (3) calendar days following the inspection. The plan shall be revised and the site controls updated in accordance with sound engineering practices, the Guideline and Subsections (4) and (6) (c) i 3) of the Storm Water General Permit

A report summarizing the scope of the inspection, name(s) and qualifications of personnel making the inspection, the date(s) of the inspection, major observations relating to the implementation of the Storm Water Pollution Control Plan and actions taken shall be made and retained as part of the plan for at least three (3) years after the date of inspection. The report shall be signed by the Permitee, or his authorizing representative.

E: BEST MANAGEMENT PRACTICES:

1. Construction shall proceed in accordance with the requirements of the general sequence of grading and construction activities, application of soil erosion and sediment control measures, and final stabilization of site as indicated on the plans.

2. Refueling of equipment or machinery within twenty—five (25) feet of any wetland or watercourse shall be allowed only by direction of the Engineer. Refueling locations and procedures to be submitted for Commission approval after site contractor has been approved

3. No construction shall proceed until a written proposal of methods to prevent debris, paint, spent blasted materials or other materials from entering the wetland or watercourse has been submitted by the contractor to the Engineer and has been approved by the Engineer, and such methods have been implemented as the Engineer directs. These materials shall be collected and disposed of in an environmentally safe manner, in accordance with all applicable Federal and State laws and regulations. The Engineer may order the contractor to cease such activity temporality if, in the judgment of the Engineer, wind or storm conditions threaten to cause the deposit of materials into a waterway.

4. No materials resulting from construction activities shall be placed in or contribute to the degradation of an adjacent wetland or watercourse. Disposal of any material shall be in accordance with Connecticut General Statutes including, but not limited to, Sections 22A-207 through 22A-209.

5. Forging of streams with equipment shall be prohibited, except where approved by the Engineer. Such equipment travel shall be minimized. Where frequent equipment travel on stream banks and beds is necessary, washed stone shall be placed to minimize erosion, scoul and turgidity, provided no significant grade change will occur and no significant environmental impact will result. Approval will be required for any haul road or temporary structure placed in wetlands or watercourses.

6. A construction sequencing plan and a water handling plan, including a contingency plan for flood events, must be submitted in writing to the Engineer and approved by the Engineer prior to the commencement of any construction in a waterway. Water shall be kept deep enough in the channel to allow for the passage of fish and for the continuos flow of the watercourse as required by the Engineer.

7. When dewatering is necessary, pumps shall not discharge directly into the wetlands or watercourse. Prior to dewatering the contractor must submit to the Engineer a written proposal for specific methods and devices to be used, and obtain the Engineer's approval of such method and devices to be used for dewatering activities including, but not limited to, pumping the water into a temporary sedimentation trap, providing surge protection at the inlet and outlet of pumps or floating the intake of the pump, or other methods to minimize and retain the suspended solids. If the Engineer determines that the pump operation is causing turgidity problems, said operation shall cease until such time as means of controlling turgidity is submitted by the contractor and approved by the Engineer and implemented by the contractor.

8. Work within and adjacent to watercourses shall be conducted during periods of low flow, whenever possible. The Engineer shall remain aware of flow conditions during the work, and shall cause such activity to cease should flow conditions threaten to cause excessive erosian, siltation or turgidity. The contractor shall make every effort to secure the work site before predicted major storms. A major storm shall be shall be defined as a storm predicted by the NOAA Weather Service with warnings of flooding, severe thunderstorms, or similarly severe weather conditions or effects.

9. All temporary fill shall be stabilized during use to prevent erosion and suitably contained to prevent sediment or other particulate matter from reentering a wetland or watercourse. All areas affected by temporary fills must be restored to their original contours or as directed by the Engineer, and revegitated. The area extent of temporary fill or excavation shall be confined to that area necessary to perform the work, as approved by the Engineer.

10. Dumping of oil, chemicals, or other deleterious materials on the ground is forbidden. The contractor shall provide a means of catching, retaining and properly disposing of drained oil, removed oil filters, or other deleterious material. All spills of such materials shall be reported immediately by the contractor to the DEP.

11. Application of Herbicides or Pesticides must be done by a Connecticut licensed applicator. The contractor shall submit to the Engineer the proposed Applicator's name and license number, and must receive the Engineer's approval of the proposed applicator before such application is carried out.

12. During spawning seasons, discharges and construction activities in spawning area of the State waters shall be restricted so as not to disturb or inhibit aquatic species which are indigenous to the

F. SOIL STABILIZATION MEASURES:

1. All topsoil not to be used for final grading/landscaped areas shall be removed from the site immediately, in accordance with applicable State and Local laws. All topsoil to be used in landscaped areas shall be stored/stockpiled in accordance with applicable State and Local laws.

2. All areas within 500 feet of an inhabited dwelling shall be wetted as necessary to provide dust

3. Stablization of all slopes greater than 3:1 shall include hydroseeding of the seed/fetilizer with erosion control matting to be installed as soon as feasible as grading progresses.

4. Sediment disposal areas and topsoil stockpiles not scheduled for construction activities within thirty (30) days shall be stabilized as follows:

A. Ground limestone at a rate of 135 lbs. per 1,000 s.f.
B. Fertilizer at a rate of 14 lbs. per 1,000 s.f. using a 10-20-10 analysis or an equivalent.
C. Annual Rye grass seeding applied at a rate of not less than 1 lb. per 1,000 s.f.

D. Mulch all newly seeded areas with 80 lbs. of salt hay or small grain straw per 1,000 s.f.

5. All disturbed areas are to be provided with at least 4" of topsoil before final seeding.

6. Permanent vegetation is to be seeded or sodded on all exposed areas within ten (10) days after final grading. Mulching as necessary for seed protection and establishment. Lime and fertilze before permanent seeding.

7. Permanent vegetation:
A. Materials specifications for lawn areas:

(i) Soil: A minimum of 4" topsoil

(ii) Lime: 136 lbs. of ground limestone per 1,000 s.f.

(iii) Fetilizer: 14 lbs. per 1,000 s.f. using a 10-20-10 analysis or an equivalent.

Permanent Vegetation - Lawn

| Proportion | | | | |
|------------|---------------------|-----------|-----------|---------|
| by weight | Common Name | Germ | Pure sd. | Weed so |
| 45% | Kentucky Bluegrass | 80 | <i>85</i> | 0.50 |
| 45% | Creeping Red Fescue | <i>85</i> | 98 | 0.50 |
| 10% | Perennial Rye | 90 | 98 | 0.50 |

Permanent Vegetation - Detention Pond, Embankments, Cut Slopes, etc. more than 25' from Unit

| Seed Mixture | Lbs/Acre | Lbs/1,000 s.f. |
|---|----------|----------------|
| Creeping Red Fescue (Pennlawn, Wintergreen) | 20 | .45 |
| Redtop (Streeker, Common) | 2 | . 05 |
| Tall Fescue (Kentucky 31) or | | |

Smooth Bromegrass (Saratoga, Lincoln) 20 .45
B. Mulching shall be done at a rate of seventy to ninety pounds per 1,000 s.f. with unrotted salt

C. Liquid mulch binders must be used to anchor salt hay, hay or straw mulches.

(i) Application should be heavier at edges where wind catches the mulch in valleys

and at created banks. Remainder of area should be uniform in appearance.

D. Fill material shall be free from debris perishable or combustible material and frozen or wet earth

or stones larger than six inches in maximum dimension.

E. Construction areas shall be periodically sprayed with water until the surface is wet to control the

E. Construction areas shall be periodically sprayed with water until the surface is wet to control the generation of dust.
F. Seed preparation:

Seed preparation:
(i) Topsoil should be a minimum of four inches deep (compacted) before seeding.

(ii) have topsoil tested for pH, add lime as necessary to achieve pH of 6.5. Apply fertilizer at a rate of 300 pounds per acre or seven pounds per 4,000 s.f. using 10-20-10 or equivalent in addition, 300 pounds 38-0-0 per acre of slow release nitrogen may be used in lieu of top dressing.

(iii) Work lime and fertilizer into soil as neatly as practical to a depth of four inches with a disc, springtooth harrow or other suitable equipment. The final harrowing or discing operation should be on the general contour. Continue all clay or silty soil and coarse sands should be rolled to firm the seed bed whenever feasible.

(iv) Remove from the surface all stones two inches or larger in any dimension. Remove all other debris, such as wire, cable, tree roots, places of concrete, clods, lumps or other unsuitable material.

(v) Inspect seed bed just before seeding. If traffic has left soil compact, the area must be retiled and firmed as above.

G. RESPONSIBLE PARTIES:

Stratford Development Company
550 Long Reach Royleyard Stratford C

550 Long Beach Boulevard, Stratford, CT 06615 Tel. (203) 377—5725

Tel. (203) 3//-5/23

is assigned the responsibility for implementing the control measures of this plan. This responsibility includes the installation and maintenance of control measures, informing all parties engaged on the construction site of the requirements and objectives of this plan, and notifying the Planning and Zoning Commission of the transfer of responsibility, and for conveying a copy of this plan if title to the property is transferred.

TEMPORARY SEDIMENT TRAP

CONSTRUCTION NOTES

1. Clear, grub and strip any vegetation and root mat from any proposed embankment and outlet area.

2. Remove stones and rocks whose diameter is greater than 3 inches and other debris.

3. Excavate wet storage and construct the embankment and/or outlet as needed to attain the necessary storage requirements.

4. Use only fill material for the embankment that is free from excessive organics, debris, large rocks (over 6 inches) or other unsuitable materials.

5. Compact the embankment in 9-inch layers by traversing with equipment while it is being

6. Stabilize the earth embankment using any of the following measures: Temporary Seeding.

MAINTENANCE NOTES:

construction equipment,

1. Inspect the temporary sediment trap at least once a week and within 24 hours of the end of a storm with a rainfall amount of 0.5 inch or greater.

2. Check the outlet to ensure that it is structurally sound and has not been damaged by erosion or


3. The height of the stone outlet should maintained at least 1 foot below the crest of the


4. Also check for sediment accumulation and filtration performance

Permanent Seeding, or Stone Slope Protection immediately after installation.

5. When sediments have accumulated to one half the minimum required valume of the wet storage, dewater the trap as needed, remove sediments and restore the trap to its original dimensions. Dispose of the sediment removed from the basin in a suitable area and in such a manner that it will not erode and cause sedimentation problems.

6. The temporary sediment trap may be removed after the contributing drainage area is stabilized.





Scientific Name Common Name Amelanchier canadensis llex verticillata (female) Winterberry Winterberry IVM Ilex verticillata (male) Pussy Willow Salix discolor Spiraea latifolia Meadowsweet Vaccinium corymbosum Highbush Bluebern Adjantum pedatum Maidenhair Fern Osmunda regalis Asclepias incarnata Swamp Milkweed Aster laevis Smooth Aster New England Aster Aster novae-angliae Iris versicolor Lobelia cardinalis Thalictrum pubescens King of the Meadow New England Erosion Control/Restoration Mix (for detention basins and moist sites) available from New England Wetland Plants, Inc. Agrostis stolonifera Creeping Bentgrass New York Aster Aster novi-belgii Bidens cernua Nodding Bur-marigolo Carex vulpinoidea Fox Sedge Silky Wild Rye Elymus villosus Virginia Wild Rye Elymus virginicus eeping Red Fescue Eupatorium maculatum Spotted Joe-pye Wee Eupatorium perfoliatum Soft Rush Onoclea sensibilis Sensitive Fern Panicum virgatum Switchgrass Grass-leaved Goldenrod Solidago graminifolia Blue Vervain Application Rate: 1 LB/1250 sq. ft. "No Mow" Lawn Mix 6 Festuca spp. Application Rate: 5 LB./100sq.ft.

POSSIBLE RETENTION POND PLANTINGS

ARCHITECTS SURVEYORS ENGINEERS

WWW.ROSETISO.COM

418 MEADOW STREET, SUITE 203, FAIRFIELD, CT 06824

TEL: (203)610-6262 FAX: (203)610-6404

| | REVISIONS | | | |
|-----|-----------|------|-------------|--|
| NO. | BY | DATE | DESCRIPTION | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |

PROPOSED
WAREHOUSE LOT 2

PROJECT TITLE

975 LORDSHIP BLVD STRATFORD, CT

Prepared For:

STRATFORD DEVELOPMENT COMPANY

SHEET TITLE

DETAIL PLAN

 DESIGNED
 SCALE: 1" = 60'

 BY: MJS/SFS
 DATE: 06-11-16

 DRAWN
 DATE: 06-11-16


 CHECKED
 PROJECT

 BY: PLT
 NUMBER: 2107

 CAD
 FILE: R:2107/DWG/6-11-14-SP.DWG



SP-5





WWW.ROSETISO.COM 418 MEADOW STREET, SUITE 203, FAIRFIELD, CT 06824 TEL: (203)610-6262 **●** FAX: (203)610-6404

| | | | REVISIONS |
|-----|----|------|-------------|
| NO. | BY | DATE | DESCRIPTION |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |

PROJECT TITLE

PROPOSED WAREHOUSE LOT 2


> 975 LORDSHIP BLVD STRATFORD, CT


> > Prepared For:

STRATFORD DEVELOPMENT COMPANY

DOT DETAIL PLAN

| | <i>DESIGNED</i> <i>BY</i> : MJS/SFS | <i>SCALE</i> : 1" = 60' | |
|--|---|-------------------------|--|
| | <i>DRAWN</i> <i>BY</i> : SFS | DATE: 06-11-16 | |
| | CHECKED BY: PLT | PROJECT NUMBER: 2107 | |
| | <i>CAD</i> <i>FILE:</i> R:2107/DWG/6-11- | 14-SP.DWG | |







| REVISIONS | | | | |
|-----------|----|------|-------------|--|
| NO. | BY | DATE | DESCRIPTION | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |

EAST CAMPUS FACILITY

LORDSHIP BLVD STRATFORD, CT

Prepared For:

42 EAST CAMPUS, L.P.

PROPOSED DRAINAGE

| <i>DESIGNED</i> <i>BY:</i> MJS | SCALE: 1" = 60' | | |
|-------------------------------------|-------------------------|--|--|
| <i>DRAWN</i> <i>BY</i> : MJS | DATE: 06-11-14 | | |
| CHECKED BY: MJS | PROJECT NUMBER: 1800 | | |
| CAD FILE: R: / 1800/DWG/SITE.DWG | | | |

