

WEEKLY EROSION CONTROL INSPECTION

| PROJECT: | Avalon Bay Stratford, CT | DATE: | October 18, 2013 |
|--------------|--------------------------|--------------|------------------|
| CONTRACTOR: | AMEC | PROJECT NO.: | 86 16038 |
| PREPARED BY: | Ken Kohlbrenner, PE | REPORT NO.: | 10 |
| SIGNATURE: | By the | PERMIT NO.: | IWWA #2001-9(M) |

| 1 | Initial | Romarke | /Comments |
|---|---------|---------|-----------|

Slight overnight rain (0.03") helped with dust control. No erosion evident.

Stormwater structures have been delivered. Installation to start Monday, October 21 with infiltration system.

2. Weather and Site Conditions:

| Time | Precipitation | Skies | Air Temp | Ground/Pavement Moisture |
|---------|---------------|--------------|----------|--------------------------|
| 8:00 AM | None | Partly Sunny | 61° | Damp |

| 3. | Did observations reveal work not in compliance with the Erosion Control Plan? | | | |
|---|---|------|--|--|
| | ⊠ Yes | □ No | | |
| If yes, explain and describe action taken. | | | | |
| Entrance to Circle Drive is near final grade but is sloped toward the adjacent property as oppostormwater basin as shown on SE-2. Reminded Jon LaRiviere to install basin and waterbars plan. | | | | |
| 4. Are the erosion and sediment control measures in place adequately installed to capture in run-off from the site? | | | | |
| | ⊠ Yes □ |] No | | |
| | Comment: | | | |



WEEKLY EROSION CONTROL INSPECTION

| 5. | | e site perimeter to identify areas where sediment may escape from the site. Do urbed drain to an area where sediment will be captured by silt fencing, hay bales, equal measure? |
|----|---------------------------------|--|
| | □ Yes ⊠ | No |
| | Comment: Deter early next week. | ntion basin is rough graded. Installation of stormwater management system beginning |
| 6. | Are previously d | listurbed areas in need of hydro-seeding or manual seeding? |
| | □ Yes ⊠ | No |
| | Comment: NA | |
| 7. | Do disturbed are | eas drain to a drainage swale, sediment basin or protected stormwater systems? |
| | ⊠ Yes | □No |
| | Comment: NA | |
| 8. | Are the construc | ction vehicle entrances/exits free of sediment, mud or trash? |
| | ⊠ Yes □ | No |
| | Comment: NA | |
| 9. | Are erosion cha | nnels visible in the project area? |
| | □ Yes ⊠ | No |
| | Comment: NA | |



WEEKLY EROSION CONTROL INSPECTION

| 10. | Is dust control water spraying required? | | | | |
|-------|---|--------------|----------------|---|-------------|
| | ⊠ Yes | □ No | | | |
| | Occurring as | required? | ⊠ Yes | □ No | |
| | Comment: I rock crushin | | | nuously being sprayed onsite and from construction ent | rance up to |
| 11. | Are there di | sturbed are | as that could | d cause ponding of run-off, other than a sediment ba | acin? |
| 1 1 - | | | as that could | d cause politing of full-off, other than a sediment be | : 1116 |
| | ⊠ Yes | □ No | | | |
| | Comment: S | See Item 3. | | | |
| 12. | Are the silt fences installed as shown on the Erosion and Sediment Control Drawing? | | | | |
| | ⊠ Yes | □ No | | | |
| | Comment: | | | | |
| 13. | Additional (| Comments/ | Areas of Cond | ncern: | |
| | Photos of ro | ugh graded (| detention hasi | in delivered infiltration units and stormwater structures | |

Photographs to be Attached to Form as Needed







