



WEEKLY EROSION CONTROL INSPECTION

PROJECT:	Avalon Bay Stratford, CT	DATE:	August 9, 2013
CONTRACTOR:	AMEC	PROJECT NO.:	86 16038
PREPARED BY:	Ken Kohlbrenner, PE	REPORT NO.:	1
SIGNATURE:		PERMIT NO.:	IWWA #2001-9(M)

1. Initial Remarks/Comments:

Continued tree removal and chipping. Silt fence installed along south property line and part of east conservation easement line. Remainder of silt fence to be installed once cut trees are removed.

2. Weather and Site Conditions:

<i>Time</i>	<i>Precipitation</i>	<i>Skies</i>	<i>Air Temp</i>	<i>Ground/Pavement Moisture</i>
7:00 am	Light rain	Cloudy	75°	Wet

3. Did observations reveal work *not* in compliance with the Erosion Control Plan?

Yes No

If yes, explain and describe action taken.

Installation of sedimentation and erosion control is ongoing with tree removal. Silt fence installed to date is installed per plans.

4. Are the erosion and sediment control measures in place adequately installed to capture sediment in run-off from the site?

Yes No

Comment:



WEEKLY EROSION CONTROL INSPECTION

5. **Walk around the site perimeter to identify areas where sediment may escape from the site. Do areas to be disturbed drain to an area where sediment will be captured by silt fencing, hay bales, catch basins or equal measure?**

Yes No

Comment: NA

6. **Are previously disturbed areas in need of hydro-seeding or manual seeding?**

Yes No

Comment: NA

7. **Do disturbed areas drain to a drainage swale, sediment basin or protected stormwater systems?**

Yes No

Comment: NA

Temporary stormwater management will be installed after tree clearing is completed

8. **Are the construction vehicle entrances/exits free of sediment, mud or trash?**

Yes No

Comment:

9. **Are erosion channels visible in the project area?**

Yes No

Comment:



WEEKLY EROSION CONTROL INSPECTION

10. Is dust control water spraying required?

Yes No

Occurring as required? Yes No

Comment:

11. Are there disturbed areas that could cause ponding of run-off, other than a sediment basin?

Yes No

Comment:

12. Are the silt fences installed as shown on the Erosion and Sediment Control Drawing?

Yes No

Comment:

13. Additional Comments/Areas of Concern:

Photographs to be Attached to Form as Needed